GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Guntur District – NRDWP - Completion of incomplete of CPWS Scheme to Eletipalem and other habitations in Nagaram Mandal" in Guntur District with an estimated cost of Rs.160.00 Lakhs – Extension of Agreement Time up to 31-03-2018 for a period of (304) with Liquidated damages of Rs.3,54,377/- – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 6 Dated: 02-01-2018

Read the following

1. G.O.Rt.No.1466, PR&RD(RWS-II) Dept., dt:06.08.2012.
2. From the Chief Engineer-IV, RWS&S Dept., Vijayawada, Lr.No.AEE/DEE4 /RWSP/Guntur/Eletipalem/2012-13, dt:20.11.2017.

ORDER:

In the circumstances reported by the Chief Engineer-IV, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord extension of agreement time up to 31.03.2018 for a period of (304) days with Liquidated damages of Rs.3,54,377/-, as delay was attributable to contractor in respect of the work "Completion of incomplete of CPWS Scheme to Eletipalem and other habitations in Nagaram Mandal in Guntur District ".

2 . The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3 . A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S. JAWAHAR REDDY,
PRINCIPAL SECRETARY TO GOVERNMENT, PR&RD.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Guntur District.
Copy to:
PS to Minister (PR,RD & IT)
PS to Prl.secy., (PR&RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.